FLORIDA ENERGY EFFICIENCY CODE FOR BUILDING CONSTRUCTION

2014 Envelope Leakage Test Report Prescriptive and Performance Method

Project Name:

Pegasus 3329

Street: City, State, Zip: 3329 SW 8th Ct. Cape Coral, FL, 33914

Design Location: FL, Fort Myers Cond. Floor Area:: 2160 sq.ft.

Builder Name: Poseidon Homes

Permit Office: Cape Coral

Permit Number:

Jurisdiction: 461100 Cond. Volume: 17280 cu ft.

Envelope Leakage Test Results

Regression Data:

Single or	Multi Point Test Data	
	HOUSE PRESSURE	FLOW:
1	Pa	cfm
2	Pa	cfm
3	Pa	cfm
4	Pa	cfm
5	Pa	cfm
6	Pa	cfm

Leakage Characteristics

CFM(50):

ELA:

EqLA:

ACH:

SLA:

ACH(50) *:

* For prescriptive projects, tested leakage must be <= 7 ACH(50). For performance projects, tested leakage must be <= the ACH(50) shown on Form R405-2014 for this project.

R402.4.1.2 Testing. The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding 7 air changes per hour in Climate Zones 1 and 2 ... Testing shall be conducted with a blower door at a pressure of 0.2 inches w.g. (50 Pascals). Testing shall be conducted by either individuals as defined in Section 553.993(5) or (7), Florida Statutes or Individuals licensed as set forth in Section 489.105(3)(f), (g), or (i) or an approved third party. A written report of the results of the test shall be signed by the party conducting the lest and provided to the code official. Testing shall be performed at any time after creation of all penetrations of the building thermal envelope.

During testing:

- 1. Exterior windows and doors, fireplace and stove doors shall be closed, but not sealed, beyond the intended weatherstripping or other infiltration control measures;
- 2. Dampers including exhaust, intake, makeup air, backdraft and flue dampers shall be closed, but not sealed beyond intended infiltration control measures:
- 3. Interior doors, if installed at the time of the test, shall be open;
- 4. Exterior doors for continuous ventilation systems and heat recovery ventilators shall be closed and sealed;
- 5. Heating and cooling systems, if Installed at the time of the test, shall be turned off; and
- 6. Supply and return registers, if installed at the time of the test, shall be fully open.

I hereby certify that the above envelope leakage performance results demonstrate compliance with Florida Energy Code requirements in accordance with Section R402.4.1.2.

SIGNATURE: PRINTED NAME:

DATE:

Where required by the code official, testing shall be conducted by an approved third party. A written report of the results of the test shall be signed by the third party conducting the test and provided to the code official.



BUILDING OFFICIAL: